## TEST REPORT AND RESULTS

**DATE** 7/03/2019

Rev 0

The issue of this certificate is notification that systems have been tested in accordance with the current CIBSE Code A and the BSRIA guidelines

PROJECT: Hometech Ventilation SYSTEM: Supply & Extract

COMMISSIONING RESULTS FOR THE ABOVE SYSTEM ARE DETAILED ON

THE FOLLOWING SHEET NUMBERS 1 to 6

DATED:

Thursday, 7 March 2019

COMMISSIONING ENGINEER:

Martin Payne

MAR

System Commissioned by:

HVAC Solutions Ltd. Half Moon Bay, Manukau, Auckland,

Tel: 09 5372963 email: info@hvac-solutions.co.nz

Date: 7/03/2019

Note: The acceptance of this system, by the signing of this certificate, acknowledges that the system is in a state of proportional balance, and that the figures obtained can be repeated. It does not however accept design responsibility.

SHT	1

of

P			DATE	7/03/2019
	TESTING RI	EPORT & HEET	DATA	Rev 0
	6			TS 5
PROJECT:	Hometech Ventilation	SYSTEM:	Supply & Extrac	t

The purpose of this test was to establish the actual volumetric flowrates of the various fans in the Hometech range.

Each test was undertaken using calibrated Air measuring instrumentation and was conducted in accordance with the current CIBSE Commissioning Code A (Appendix A3.1) & the BSRIA giudeslines.

For each fan that was tested, each was mounted in a GIB ceiling and ducted out through a roof mounted cowling. Each installation was then measured using an Alnor Balometer that provides a direct reading in Litres per second (L/S)

In the case of the Kitchen range hood, this installation was ducted through some flexible duct with a straight section of solid ducting that allowed measurement using a pitot traverse to establish a total volume on maximum speed.

All results can be seen on the attached test sheet HT2019.

All calibration certificates for the instruments used as provided at the back of this test package.

Instrument	Identity/Serial No.	Calibration Date	Used For		
Balometer	91112050	10/08/2018	Terminal Volumes		
LoFlo Balometer	209727	10/08/2018	Terminal Volumes		
Micromanometer	PVM621639007	4/04/2018	Pressures & Velocities		
ENGINEER Martin Pa	Sht. 2 of 6				

HVAC Solutions Ltd. Auckland. Tel: 09 5372963 email: info@hvac-solutions.co.nz



## FAN TYPE CONFIGURATION GRILLE READINGS

**DATE** 7/03/2019

# нт2019 Air flow L/s

	A *	. (]	
Configuration	Ai	r flow l	_/S
	1	4.2	
ERS Filter		13	
3m Ø150 Paltech		45	
3m Ø150 Eggcrate		55	
		63	
3m Ø200 Eggcrate		88	
	G1	G2	Total
150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X 3m Paltech	52	42	94
150/150/150 RIL150 low. 1m to motor, 500mm to splitter to 2 X 3m Paltech	49	39	88
150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X 3m Eggcrate	50	58	108
150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X	40	47	87
	G1	G2	Total
1m 200/150/150 Splitter 1.5m to motor and damper to 1.5m ducting to Paltech	33	42	75
1m 200/150/150 Splitter 1.5m to motor and damper to 1.5m ducting to Eggcrate	42	53	95
Rated at 650m <sup>3</sup> /hour or 180.6 l/s 3m ducting		138	
4.5m ducting to ED150		66	
VS3004 set up, Ø150 3M to 150/100 at diffuser		42	
· · · · · · · · · · · · · · · · · · ·	150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X     3m Paltech     150/150/150 RIL150 low. 1m to motor, 500mm to splitter to 2 X     3m Paltech     150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     1m 200/150/150 Splitter 1.5m to motor and damper to 1.5m     ducting to Paltech     1m 200/150/150 Splitter 1.5m to motor and damper to 1.5m     ducting to Eggcrate     Rated at 650m³/hour or 180.6 l/s 6m ducting     Rated at 650m³/hour or 180.6 l/s 3m ducting	G4 + Pollenguard     G4     ERS Filter     3m Ø150 Paltech     3m Ø150 Eggcrate     3m Ø200 Paltech     3m Ø200 Paltech     3m Ø200 Eggcrate     G1     150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X     3m Paltech     150/150/150 RIL150 low. 1m to motor, 500mm to splitter to 2 X     3m Paltech     150/150/150 RIL150 INL150 low. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X     3m Eggcrate     150/150/150 Splitter 1.5m to motor and damper to 1.5m     ducting to Paltech     1m 200/150/150 Splitter 1.5m to motor and damper to 1.5m     ducting to Eggcrate     Rated at 650m³/hour or 180.6 l/s 6m ducting     Rated at 650m³/hour or 180.6 l/s 3m ducting     4.5m ducting to ED150	G4 + Pollenguard   4.2     G4   9.0     ERS Filter   13     3m Ø150 Paltech   45     3m Ø150 Eggcrate   55     3m Ø200 Paltech   63     3m Ø200 Eggcrate   88     G1 G2     150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X     3m Paltech   52     150/150/150 RIL150 Iow. 1m to motor, 500mm to splitter to 2 X   50     3m Paltech   50     150/150/150 RIL150 HIGH. 1m to motor, 500mm to splitter to 2 X   50     3m Eggcrate   50     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X   50     3m Eggcrate   61   62     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X   50   58     150/150/150 RIL150 LOW. 1m to motor, 500mm to splitter to 2 X   33   42     1200/150/150 Splitter 1.5m to motor and damper to 1.5m   33   42     1200/150/150 Splitter 1.5m to motor and damper to 1.5m   33   42     1200/150/150 Splitter 1.5m to motor and damper to 1.5m   42   53     1200/150/150 Splitter 1.5m to motor and damper to 1.5m   42   53     138   4.5m

HVAC Solutions Ltd. Auckland. Tel: 09 5372963 email: info@hvac-solutions.co.nz





## CERTIFICATE OF CALIBRATION

Issued by: TechRen	tals NZ			
HV001/100818/CA57				Page 1 of 1 Pages
2018000857		- C.Y.		
10/08/2018		- 4		
HVAC Solutions Ltd		1		
Unit 31, Majesty Place,	Half Moon Bay, Manukau, Auckland	1		
Description:	Description: TSI Alnor EBT721 Balometer		<u> </u>	
Manufacturer:	TSI Inc			
Model Number:	EBT721			
Serial Number:	91112050			
Asset Number:	BC003475			
388170 Tracea	ble to NPL United Kingdom			
PRES 11.1.14				
Temperature 22°C	±2 RH% 48 ±5%	Baro	1021 mbar	± 2
	HV001/100818/CA57 2018000857 10/08/2018 HVAC Solutions Ltd Unit 31, Majesty Place, Description: Manufacturer: Model Number: Serial Number: Asset Number: 388170 Traceal PRES 11.1.14	2018000857 10/08/2018 HVAC Solutions Ltd Unit 31, Majesty Place, Half Moon Bay, Manukau, Auckland Description: TSI Alnor EBT721 Balometer Manufacturer: TSI Inc Model Number: EBT721 Serial Number: 91112050 Asset Number: BC003475 388170 Traceable to NPL United Kingdom PRES 11.1.14	HV001/100818/CA57 2018000857 10/08/2018 HVAC Solutions Ltd Unit 31, Majesty Place, Half Moon Bay, Manukau, Auckland Description: TSI Alnor EBT721 Balometer Manufacturer: TSI Inc Model Number: EBT721 Serial Number: 91112050 Asset Number: BC003475 388170 Traceable to NPL United Kingdom PRES 11.1.14	HV001/100818/CA57 2018000857 10/08/2018 HVAC Solutions Ltd Unit 31, Majesty Place, Half Moon Bay, Manukau, Auckland Description: TSI Alnor EBT721 Balometer Manufacturer: TSI Inc Model Number: EBT721 Serial Number: 91112050 Asset Number: BC003475 388170 Traceable to NPL United Kingdom PRES 11.1.14

Comments, opinions & interpretations:

UUT was placed on a level horizontal surface with the display facing upwards and zeroed before proceeding with testing.

#### **Calibration Information:**

 A Certificate of Calibration does not imply compliance to a specification. Please assess measured values against permissible limits and read the comments, Opinions & Interpretations, when provided, to determine suitability of the UUT (Unit Under Test)

Measurements taken under environmental conditions other than those stated in this report may produce values which differ from those quoted herein.
II = Measurement | Inordainty (Includes combined uncertainty of the first state of the state

U = Measurement Uncertainty (Includes combined uncertainty of the reference and the UUT)

- ----

4. The uncertainties quoted in this report refer to the measured values at the time of calibration, with no account being taken of the UUT drift over extended periods.

 This expanded uncertainty is estimated by combining the uncertainties associated with the reference standards and the calibration process. The expanded uncertainty was calculated using a coverage factor k= 2.2 and defines an interval estimated to have a 95% level of confidence (see ISO Guide to the Expression of Uncertainty of Measurement, 1995)

The	Calibration	Result I	for this	gauge	is	shown	in	the	table l	below
-----	-------------	----------	----------	-------	----	-------	----	-----	---------	-------

Applied Reference Pressure	UUT Pressure Corrections Pa		Expanded U of Corrections
Pa	Rising <b>↑</b>	Falling V	+/- Pa
0.00	_	0.0	0.1
+10.00	-0.08	+0.04	0.11
+100.00	-0.7	-1	0.1
+200.0	-1	-1	0.6
+500.0	-2	-2	0.7
+1000.0	-7	-7	0.7
+2000.0	-19	_	0.7

Calibrated by:

NAME:

Checked by:

Sant

John He Metrologist

NAME:

Mauray Ganter Approved Signatory

Tests marked with a \* are NOT IANZ ENDORSED and are outside the scope of the laboratories terms of registration.

This certificate is issued in accordance with the laboratory accreditation requirements of International Accreditation NZ. It provides traceability of measurement to recognised national standards, and to the SI units of measurement realised at a NZ National Standards Laboratory or other international standards laboratories. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

TechRentals NZ 101A Station Rd, Penrose, Auckland. Ph(09) 5892030 Fax(09) 58892031

 lesue Dette	7/11/18	leaded by:	Meuray Garder





## CERTIFICATE OF CALIBRATION

	Issued by	: Techł	Rentals NZ	a mining a	
Certificate Number:	HV001/100818/CA58			× .	Page 1 of 2
Workorder Number:	2018000858				
Date of Calibration:	10/08/2018			¥.	
Client Name:	HVAC Solutions Ltd				
Address:	Unit 31, Majesty Place,	Half Mo	on Bay, Manukau,	Auckland	
Unit Under Test UUT:					
Description:	TSI Inc 6200 Loflo Balo	meter	-		
Manufacturer:	TSI Inc				
Model Number:	6200 Loflo				
Serial Number:	209727				
Asset Number:	BC003476				
Working Standards Used:					
Reference Manometer Asset N	lo <u>388170</u>	tra	ceable to UKAS U	к	
TechRentals Procedure/s:	11.1.13 FLOW	11.1.1	14 PRESSURE		
Environmental Conditions:	Temperature	21°C	± 2		
	Relative Humidity %	53	±10%		
	Barometric mbar	1021	± 2		
	Air Density kg/m3	1.203	± 0.013		
Comments, opinions & intern	pretations:				

UUT set for "Standard Air" during testing. The results shown on page 2 of this report provide "As Found" data with a k factor of 1 and how the UUT will read with using the suggested optimised k factors for Supply & Return.

#### **Calibration Information:**

- A Certificate of Calibration does not imply compliance to a specification. Please assess measured values against permissible limits and read the comments, Opinions & Interpretations, when provided, to determine suitability of the UUT (Unit Under Test)
- 2. Measurements taken under environmental conditions other than those stated in this report may produce values which differ from those quoted herein.
- 3. U = Measurement Uncertainty (Includes combined uncertainty of the reference and the UUT)
- 4. The uncertainty limits quoted refer to the measured values at the time of calibration, with no account being taken of the UUT drift over extended periods.
- The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor of k=2, providing a level of confidence of approximately 95% The uncertainty evaluation has been carried out in accordance with GUM 1995

Calibrated by:

NAME:

John He

Metrologist

Checked by:

dante

NAME:

Mauray Ganter Approved Signatory

This certificate is issued in accordance with internationally accepted procedures & processes. It provides traceability of measurement to recognised national standards, and to the SI units of measurement realised at NPL UK & NIST USA

	101A Station Road, Penrose, Auckland. Ph(09) 5892030 Fax(09) 5892031	calibration@techrentals.co.nz	
Rev 1.5	Issue Date: 10/04/2018	Issued by:	M Ganter





### CERTIFICATE OF CALIBRATION

	Issued by: TechRentals				
Certificate Number:	HV001/040418/CA21				Page 1 of 1 Pages
Workorder Number:	2018000321				
Date of Calibration:	4/04/2018				
Client Name:	HVAC Solutions Ltd				
Address:	Unit 31, Majesty Place, Ha	alf Moon Bay, Manukau, Auckland			
Unit Under Test (UUT):	Description:	TSI Inc PVM620 Micromanometer			
	Manufacturer:	TSI Inc			
	Model Number:	PVM620			
	Serial Number:	PVM621639007			
	Asset Number:	BC003292			
Working Standards Used:	388170 Traceable	e to NPL United Kingdom			
TechRentals Procedure/s:	PRES 11.1.14				
Environmental Conditions:	Temperature 23°C =	2 RH% 53 ±5%	Baro	1015 mbar	±2

Comments, opinions & interpretations:

UUT was placed on a level horizontal surface with the display facing upwards and zeroed before proceeding with testing.

#### Calibration Information:

A Certificate of Calibration does not imply compliance to a specification. Please assess measured values against permissible limits and read the comments, Opinions & Interpretations, when provided, to determine suitability of the UUT (Unit Under Test) 1.

- Measurements taken under environmental conditions other than those stated in this report may produce values which differ from those quoted herein. 2.
- U = Measurement Uncertainty (Includes combined uncertainty of the reference and the UUT) 3.
- The uncertainties quoted in this report refer to the measured values at the time of calibration, with no account being taken of the UUT drift over extended periods. 4
- This expanded uncertainty is estimated by combining the uncertainties associated with the reference standards and the calibration process. The expanded uncertainty was calculated using a coverage factor k= 2.2 and defines an interval estimated to have a 95% level of confidence (see ISO Guide to the Expression of Uncertainty of Measurement, 1995) 5

The Calibration Result for this gauge is shown in the table below

Applied Reference Pressure	UUT Pressure Corrections Pa		Expanded U of Corrections
Pa	Rising <b>↑</b>	Falling 🖌	+/- Pa
0.00		0.0	0.1
+10.00	-0.2	-0.1	0.1
+100.00	-1.0	-0.8	0.1
+300.00	-2.5	-2.3	0.3
+500.00	-4.0	-3.8	0.2
+1000.0	-7.6	-7.5	0.3
+2000.0	-14.1		0.5

Calibrated by:

NAME:

nu

John He Metrologist

Checked by:

NAME:

Mauray Ganter Approved Signatory

Tests marked with a \* are NOT IANZ ENDORSED and are outside the scope of the laboratories terms of registration.

This certificate is issued in accordance with the laboratory accreditation requirements of International Accreditation NZ. It provides traceability of measurement to recognised national standards, and to the SI units of measurement realised at a NZ National Standards Laboratory or other international standards laboratories. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

TechRentals NZ 101A Station Rd, Penrose, Auckland. Ph(09) 5892030 Fax(09) 58892031 Mauray Ganter Issue Date: 7/11/16 Issued by Rev 1.4

HV001\_BC003292\_0001 Filename.