

Viking Full System Warranty

1.8 QC Stage 2 Concrete

Date of Inspection	
Viking Warranty nr	

Project Details

Project Name	
Designer/Architect	
Building Owner	
Builder	
Viking Approved Applicator	

Site Inspection Attendees

Name	Company	Signature

Inspection Details

Inspection Item	Approval	Comment
20mm fillets at base of upstands (Butylclad & Epiclاد)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
50mm fillets at base of upstands (Bituclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
External edges chamfered (minimum 5mm radius)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Correct falls to specification	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Moisture content to be tested with an hygrometer to no more than 70% relative humidity	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Concrete must be smooth clean and dry	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Outlets & accessories rebated into concrete	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	

Inspection Item	Approval	Comment
Concrete pre cut for penetrations which will not be fitted until membrane is laid	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Building is in correct sequence i.e. no flashings or above cladding before membrane is installed	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Comments/Notes		

QC Stage 2 Substrate Inspection (Concrete) Pass and Sign-off

Viking Roofspec Technical Manager	Date:
-----------------------------------	-------